NASSAU COUNTY PHASE II STORM WATER MANAGEMENT PROGRAM MINIMUM CONTROL MEASURE 4: CONSTRUCTION SITE STORM WATER RUNOFF CONTROL

CONTRACTOR STORM WATER POLLUTION PREVENTION CERTIFICATION

I certify under penalty of law that I understand and agree to comply with the terms and conditions of the Storm Water Pollution Prevention Plan ("SWPPP") for the construction site identified in such SWPPP as a condition of authorization to discharge Storm water. I also understand the operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") General Permit for Storm Water Discharges from Construction Activity GP-02-01 (as updated) and it is unlawful for any person to contribute to a violation of water quality standards.

	Signature	
Sworn to before me		
this, 200		
Notary Public – State of New York, County of My Commission Expires on		

COMPLETE THIS FORM USING BLACK INK ONLY

This Certification will also have to be signed by your subcontractors.

NASSAU COUNTY PHASE II STORM WATER MANAGEMENT PROGRAM MINIMUM CONTROL MEASURE 4: CONSTRUCTION SITE STORM WATER RUNOFF CONTROL

CHECKLIST FOR PREPARATION OF STORM WATER POLLUTION PREVENTION PLANS

SECTION A: General Information								
Type of Application: Subdivision Site Plan Date Plan S			ubmitted:					
Permit No.:		Date Plan Reviewed:						
Project Name:	Project Name: Site Lo		Site Location:					
Applicant's Name: Applicant's Ad			ddress:					
Applicant's Phone No.: Applicant's Fax No.:				А	oplicant's e	-mail:		
Engineer's Name:		Engineer's Ac	ldress:					
Engineer's Contact: Engineer's Ph								
Application for: Development of a new site not previously developed				pment of	an existing	g site		
Size of the area to be disturbed:	han 5 acres 🔲 Lo	ess than 5 acre	s but great	ter than 1	I acre	Less than 1 acre		
SECTION B: SWPPP Requirements								
Criteria			NA	Yes	No	Comments		
SWPPP has been filed with the application of subdivision/site plan approval Note: A SWPPP is required if any of the following conditions apply to the project:								
The project involves construction activities that will result in land disturbance of equal to or greater than 1 acre.								
The project will disturb less than 1 acre, but is part of a larger plan of development or sale.								
NYSDEC requires controlling such activities in the watershed where this project will be situated.								
SECTION C: General SWPPP Contents								
Criteria clearly indicated and identified on	plan		NA	Yes	No	Comments		
General location map pinpointing the site to be of	disturbed							
Vicinity map with a scale and north arrow								
Size of the area to be disturbed								
Narrative description of proposed project nature	and purpose							
SECTION D: Site-Specific SWPPP Conte	ents							
Criteria clearly indicated and identified on	plan		NA	Yes	No	Comments		
Site plan provided for the project								
Scale is no smaller than 1"=100'								
Scale is:				ı				
North arrow								
Legend								
Legend uses standard NYSDEC symbols								
All existing and proposed development facilities/buildings, other structures)	improvements (e.g., ı	roads,						
Total area of the site					ПП			

SECTION D continued on next page

SECTION D: Site-Specific SWPPP Contents (con't)

Criteria clearly indicated and identified on plan	NA	Yes	No	Comments		
Area(s) of disturbance, including the limits of clearing and grading						
Delineation of easements						
Property boundaries						
Location of existing and proposed utility lines						
Street profiles						
Existing vegetation and identified by type (e.g., grass, shrubs, trees)						
Boundaries of existing predominant vegetation						
Amount of the existing vegetation that will be removed						
Amount of existing vegetation that will be replaced						
Type of replacement vegetation						
Type of replacement vegetation: Same or similar Other (explained)	ed)					
Surface waters (perennial and intermittent) in the project area or close proximity						
Location of waters: 🗌 On-site 🔲 Adjacent 🔲 Application states no						
Wetlands in the project area or close proximity						
Location of wetlands: On-site Adjacent Application states no	one presen	t				
All relevant setbacks (e.g., stream buffers, drinking water well setbacks, septic setbacks)						
Existing and proposed conveyance systems (e.g., grass channels, swales and storm drains)						
Proposed channel modifications shown (e.g., bridge or culvert crossings)						
Drainage patterns in the project area						
100-year flood plain and sub-areas						
Contour lines indicating existing topography						
Contour lines indicating post-construction topography						
Spot elevations in critical areas						
Pre- and post-construction topography symbols consistent with NYSDEC standards						
Location of material, waste, borrow, equipment storage and staging areas						
Location: On-site Off-site						
Staging areas clearly defined						
Access points with stabilization provisions						
Stabilized construction entrance/exit with truck wash-down facilities						
Locations of all storm water discharges within or adjacent to the site						
Description of the soil present on the site						
Soil boundaries						
Source of County Soil and Water NYS Soil and Water of Conservation District Conservation Committee						

SECTION E: Construction Phasing Plan				
Criteria clearly indicated and identified on plan	NA	Yes	No	Comments
Schedule showing intended sequence of construction activities for each phase of construction provided, including:				
Clearing and grubbing				
Excavation and grading				
Utility installation				
Other infrastructure installation				
Other activities that will disturb soil				
Plan limits the area to be disturbed at any one time to no more than 5 acres				
SECTION F: SWPPP Pollution Precaution Measures				
Criteria clearly indicated and identified on plan	NA	Yes	No	Comments
Measures to control litter from entering storm water				
Measures to control construction chemicals and debris from entering storm water				
Construction and waste materials expected to be stored on-site				
Controls to eliminate/reduce pollutants from these materials				
Controls include: Storage Spill Prevention Procedures to and cleanures				
SECTION G: SWPPP Erosion and Sediment Control (ESC)				
Criteria clearly indicated and identified on plan/in SWPPP	NA	Yes	No	Comments
Structural and vegetative measure that will be taken at each stage of the project from initial land clearing/grubbing to project closeout				
Purposes include: Soil Stabilization Runoff Control	Sediment	Control		
Measures characterized as:				
Location for each ESC practice on the site plan				
Size for each ESC practice on the site plan				
Length for each ESC practice on the site plan				
Standard details and construction notes for each ESC practice on the site plan				
Traffic crossing provisions where necessary for each ESC practice on the site plan				
Dimensions for each ESC in the SWPPP				
Volume for each ESC in the SWPPP				
Material specifications for each ESC in the SWPPP				
Installation details for each ESC in the SWPPP				
Seeding rates and areas to be seeded				
Soil seed bed preparation and amendments				
Seeding dates to cover the entire year for both temporary and permanent seedings				
Mulch materials, rates and areas to be mulched				
Rolled erosion control practices (RECPs) that will be used, weight/tie-down mechanisms specified and areas where they will be installed				
Maximum created slope is limited to 2' horizontal to 1' vertical with cut and fill slopes shown				
Notes indicate sequencing and timing provisions limit the soil exposure to 14 days				

SECTION G continued on next page

SECTION G: SWPPP Erosion and Sediment Control (ESC) (con t)				
Criteria clearly indicated and identified on plan	NA	Yes	No	Comments
Contributing drainage area				
Maintenance requirements and clean-out elevations (50% capacity)				
Method by which storm drain inlets will be protected				
Silt fences on contour lines with no more than ¼-acre drainage to 100' of fence				
Siting and sizing of any temporary sediment basins				
Temporary ESC practices to be converted to permanent control measures				
Implementation schedule for staging temporary ESC practices				
Schedule includes timing of initial place of the practice				
Schedule includes duration for practice to remain in place				
Inspection and maintenance schedule to ensure continuous and effective operation of all sediment control practices				
Names of the waters that will ultimately receive runoff from the site				
Responsibilities for implementing provisions of the SWPPP for each part of the site				
Structural practices to direct flows from exposed soils				
Structural practices to store flows				
Structural practices to limit runoff and the discharge of pollutants from exposed areas of the site to the degree attainable				
Structural practices to stabilize existing and proposed outlets				
Existing data describing the storm water runoff at the site				
For applications meeting any of the following conditions, the information in Section I must also be addressed in the SWPPP:	NA	Yes	No	Comments
Condition "A" – Storm water runoff form the activities proposed in the application would discharge a pollutant of concern to:				
303(d) list of impaired waters				
Condition "B" – The activities proposed in the application would disturb 5 or more acres				
Condition "C" – The activities proposed in the application would disturb between one and 5 acres of land during the course of the project exclusive of construction of single-family residences and construction activities at agricultural properties				
SECTION I: Additional SWPPP Information				
Criteria clearly indicated and identified on plan	NA	Yes	No	Comments
Hydrologic and hydraulic analyses for all structural components of the storm water management system for the applicable design storms				
Theses analyses show the methodologies used and supporting calculations				
Analyses include time of concentration				
Analyses include runoff rates				
Analyses include volumes				
Analyses include velocities				
Analyses include water surface elevations				
Analyses include routing				

SECTION I continued on next page

Criteria clearly indicated and identified on plan	NA	Yes	No	Comments
Comparison of post-development storm water runoff conditions with predevelopment conditions				
Description of each post-construction storm water management practice				
Specific location of each practice				
Dimensions/size of each practice				
Final sizing calculations including contributing drainage area, storage and outlet configuration for each post-construction storm water management practice				
Material specifications for each post-construction storm water management practice				
Installation details for each post-construction storm water management practice				
Stage-discharge or outlet rating curves and inflow and outflow hydrographs for storage facilities (e.g., storm water ponds and wetlands)				
Analysis of the potential downstream impacts/effects of the project				
Maintenance schedule to ensure access to all storm water management practices at the site for the purpose of inspection and repair				
Easements recorded on/in plan				
Easements remain in effect with transfer of title to the property				
Inspection and maintenance agreements binding on all subsequent landowners served by the on-site storm water management measures				
For applications meeting Condition "A" above:	NA	Yes	No	Comments
SWPPP prepared by a landscape architect, certified professional (CPESC) or professional engineer				
Plan signed and stamped by the professional who prepared it				
Plan signed and stamped by the professional who prepared it				

NASSAU COUNTY PHASE II STORM WATER MANAGEMENT PROGRAM MINIMUM CONTROL MEASURE 4: CONSTRUCTION SITE STORM WATER RUNOFF CONTROL

PROCEDURE/CHECKLIST FOR PRE-CONSTRUCTION SITE INSPECTION

INTRODUCTION: Site Inspections

Prior to inspecting a construction site, the inspector should review the SWPPP that has been filed with the site plan or subdivision plat and approved by the Planning Board. He/she should become familiar with the site plans and construction drawings and details, noting the phases in which the construction will be accomplished, the limit of disturbance, sequence of construction in each phase, number and location of BMPs, basin and trap drainage areas, perimeter controls that are to be installed, outlet points and how they will be controlled.

The inspector should endeavor to contact the project applicant's representative and the contractor that will be doing the work to set up a preconstruction meeting with these parties as well as the subcontractors that will be working on the project to ensure that all parties are on the same page as to what is required by the SWPPP and how that will be implemented.

When entering a site to perform an inspection, the inspector should first stop at the field office, identify himself, present appropriate identification and explain the purpose of the inspection. The inspector should speak with the person in charge – the site foreman or superintendent – and ask to have that person accompany them on the inspection.

The inspector should walk the perimeter of the site noting the installation (or lack of) perimeter controls and noting any problems with these controls. Inspections are best begun at the lowest point at the perimeter of the site, proceeding upgrade from that point. This may help in determining if sediment is leaving the site and identifying the source from which that sediment may be coming. If sediment is leaving the site, the inspector should go far enough downstream, if possible, to determine the extent of the damage. Stabilization measures should be in place in disturbed areas that are not currently being worked on.

Before leaving the site, the inspector should review the items noted as needing correction or modification with the person in charge and ask how they intend to correct the problem and what they estimate the time frame/deadline will be for making the correction. The Inspector shall prepare a written report summarizing the inspection results. The report should list and describe any problems found at the inspection. While he should not endorse specific products to solve these problems since the responsibility for implementing a workable solution to a compliance problem should be placed on the site owner, he might refer the person in charge to the appropriate section of the NYSDEC's "Blue Book". A copy of the inspector's report must be added to the site log book.

SECTION A: Site Information

Permit No.:		Date of Authorization:		
Date of Inspection: Time of Inspection:		Weather Conditions:		
Project Name:		Site Location:		
Contact at Site:		Title:		
Phone No.:		e-mail:		

SECTION B: Applicant's Information

Name:	e-mail:
Phone No.:	Fax No.:
Address:	

SECTION C: General Contractor's Information

Name:	e-mail:
Phone No.:	Fax No.:
Address:	

SECTION D: Engineer's Information					
Name:	e-mail:				
Phone No.:	Fax No.:				
Address:					
SECTION E: Document Verification					
Criteria	NA	Yes	No	Comments	
NOI filed with NYSDEC and posted at construction site					
SWPPP filed with NYSDEC and up-to-date SWPPP retained at construction s	site 🔲				
Copy of SPDES General Permit retained at construction site					
Copy of all signed Contractors' Certifications retained at construction site					
Copy of all signed Subcontractors' Certifications retained at construction sit	е 🗆				
SECTION F: Project Phasing/Sequencing of Construction					
<u> </u>	edevelopment proje	ect			
Criteria	NA	Yes	No	Comments	
SWPPP specifies construction sequence to minimize disturbance an any one	e time \Box				
Minimizes area of soil disturbance					
Facilitates tracking of earth moving activities					
SWPPP specifics temporary stabilization measures					
Implemented early in construction					
Source areas stabilized					
Destination areas stabilized					
Pond construction segregated					
SECTION G: Resource Protection					
Criteria	NA	Yes	No	Comments	
Construction limits clearly flagged/fenced					
Important trees and their rooting zones flagged					
Onsite septic system absorption fields flagged					
Vegetated areas suitable for filter strips (especially in perimeter) flagged					
Creek crossings installed prior to land disturbing activity					
SECTION H: Surface Water Protection					
Criteria	NA	Yes	No	Comments	
Clean storm water runoff diverted from areas to be disturbed					
Bodies of water on site or nearby identified and protected					
Practices installed to protect on-site or downstream surface waters					
Clearing and grading operations divided into areas less than 5 acres					

SECTION I: Stabilized Construction Entrance				
Criteria	NA	Yes	No	Comments
Temporary construction entrance installed properly: 20'x50' min.; filter fabrinstalled under #2 rock (4" to 8") pad or equivalent	oric \square			
Plan for stabilization of future access areas and equipment parking areas				
Plan for regular removal of sediment tracked onto public streets				
SECTION J: Perimeter Sediment Controls				
Criteria	NA	Yes	No	Comments
Silt fences comply with standard drawings and specifications				
Posts are 36" min. length				
Posts are on downhill side of fence and 10' max. c. to c.				
Posts are steel or 3" square hardwood				
Posts are driven 16" min. into ground				
Fence is woven wire, 14-gauge min., 6" max. mesh spacing				
Fence fabric meets NYSDEC criteria Filter X, Mirafi 100X, Stabilinka T1-	40N 🗆			
Height of filter fabric is 16" min.				
Adjoining sections of fabric overlapped by 6" and folded				
Filter fabric embedded 6" min. in ground, extended across trench botto uphill side; trench filled and tamped	om on			
Filter fabric fastened to wire fence with ties at top and midsection ever	ry 24"			
Silt fence placed along contour levels; installed at 60' to 100' on long s	slopes			
Sediment/detention basin was installed as first land disturbing activity				
Sediment traps and barriers are installed				
SECTION K: Pollution Prevention				
Criteria	NA	Yes	No	Comments
Spill prevention and response plan in place and detailed in SWPPP				
Spill response contact person identified				
Spill response kit on site and accessible				
SECTION L: Additional Comments/Notes				
SECTION M: Overall Inspection Rating				
	larginal			Unsatisfactory
- · · · · · · · · · · · · · · · · · · ·	<u> </u>		•	
Form Completed By: Name (print): Signature:				Date:
Jigilatule.	·			Duto.

NASSAU COUNTY PHASE II STORM WATER MANAGEMENT PROGRAM MINIMUM CONTROL MEASURE 4: CONSTRUCTION SITE STORM WATER RUNOFF CONTROL

PROCEDURE/CHECKLIST FOR SITE INSPECTION DURING CONSTRUCTION

INTRODUCTION: Site Inspections

Prior to inspecting a construction site, the inspector should review the latest updated copy of the SWPPP, become familiar with the site plans and construction drawings and details, note the phases in which the construction will be accomplished, the limit of disturbance, sequence of construction in each phase, number and location of BMPs, basin and trap drainage areas, perimeter controls to be installed, outlet points and how they will be controlled.

When entering a site to perform an inspection, the inspector should first stop at the field office, present appropriate identification and explain the purpose of the inspection. He/she should speak with the person in charge and ask to have that person accompany them on the inspection. The inspector should also ask to see copies of any previous inspections of the site that were conducted by the municipality or by certified inspectors engaged by the project applicant to assure that the applicant is complying with the terms of the SWPPP.

The inspector should walk the perimeter of the site noting the installation (or lack of) perimeter controls and any problems with these controls. Inspections are best begun at the lowest point at the perimeter of the site, proceeding upgrade. This may help in determining if sediment is leaving the site and the source from which that sediment may be coming. If sediment is leaving the site, inspect far enough downstream, if possible, to determine the extent of the damage. Stabilization measures should be in place in disturbed areas that are not currently being worked on. Areas where final stabilization measures are installed

should not be disturbed.

The inspector should note that the BMPs that were listed/shown in the SWPPP and accompanying plans have been installed for the phases of construction that have been completed or are in progress. If any of the control practices installed in accordance with the approved SWPPP have failed, the inspector should bring this to the attention of the licensed/certified professional who prepared the plan. When an inspection shows the approved SWPPP to be ineffective in eliminating or minimizing pollutants from on-site sources or discharges that cause a substantial visible contrast to natural conditions, the inspector must inform the owner of the site or his responsible agent of their duty to amend the SWPPP. Note also any controls that appear to require maintenance.

Before leaving the site, the inspector should review the items noted as needing correction or modification with the person in charge, ask how they intend to correct the problem and what they estimate the time frame/deadline will be for making the correction. The Inspector shall prepare a written report summarizing the inspection results, and listing/describing any problems found at the inspection. While he should not endorse specific products to solve these problems since the responsibility for implementing a workable solution to a compliance problem should be placed on the site owner, he might refer the person in charge to the appropriate section of the NYSDEC's "Blue Book". A copy of the inspector's report must be added to the site log book.

SECTION A: Site Information

Permit No.:	Date of Ins	pection:	Time of Inspection:		ne of Inspection: Date of Last Ins			
Project Name:		Stage of Construction:		of Construction:		on: Wea		onditions:
Site Location:			Site Description:					
Contact at Site:			Title:					
Phone No.:			e-mail:					

SECTION B: Applicant's Information

Name:	e-mail:
Phone No.:	Fax No.:
Address:	

SECTION C: General Contractor's Information

Name:	e-mail:
Phone No.:	Fax No.:
Address:	

SECTION D: Engineer's Infor	mation					
Name: e-mail:						
Phone No.: Fax No.:						
Address:						
SECTION E: Document Verific	cation					
Criteria			NA	Yes	No	Comments
NOI posted at construction site						
SPDES General Permit retained at co	nstruction site					
SWPPP retained at construction site						
Updated as site conditions change	ne					
Contains monthly/quarterly written	en summaries of compliance status					
SECTION F: Area of Disturba	nce					
Criteria	lice		NA	Yes	No	Comments
Less than 5 acres of disturbed soil						
If no, was there prior written applications	If no, was there prior written approval?					
Disturbance within limits of approve						
	<u>. </u>					<u> </u>
SECTION G: Water Quality	T					
Polluted discharges	□ NA □ No □ Yes	Comme	ents:			
Discharges show visible signs of:	☐ Sediment ☐ Floatables	S	☐ Oil/Gre	ase	☐ Turb	idity Other:
Receiving waters impacted:	☐ Lake ☐ Bay		☐ Stream	☐ Wetland		and Other:
SECTION H: General Site Con	ditions					
Criteria			Condition*			Comments
Officia		NA	S	М	U	Comments
Litter/debris management						
Sediment and erosion control facilities	es					
Impact on adjacent property						
Dust control						
* NA =Not Applicable; S =Satisfactory	; M =Marginal; U =Unsatisfactory	•	•	•		
SECTION I: Temporary Stream	m Crossings	1				
Criteria			Cond	ition*	T	Comments
		NA	S	M	U	
Pipe size spanning creeks						
Non-woven geotextile fabric installed	d beneath approaches					
Aggregate fill						
Rock on approaches removes sediment from entering streams	ent from vehicles and prevents					

^{*} NA=Not Applicable; S=Satisfactory; M=Marginal; U=Unsatisfactory

SECTION J: Runoff Control Practices

Criteria		Cond	ition*	Comments	
		S	М	U	Comments
Excavation dewatering					
Upstream berms (one-foot min. freeboard)					
Downstream berms					
Clean water from upstream pool pumped to downstream pool					
Sediment-laden water discharged to silt trapping device					
Level spreader installation (constructed on undisturbed soil)					
Flow sheets do not erode downstream edge					
Interceptor dikes and swales installation					
Side slopes 2:1 or flatter					
Stabilized by geotextile fabric, seed or mulch					
Sediment-laden runoff is directed to sediment trapping device					
Stone check dams installation					
Stable channel					
Lack of a permanent pool behind dam					
Regular removal of accumulated sediment					
Rock outlet protection installation					
Installed concurrently with pipe installation					

^{*} **NA**=Not Applicable; **S**=Satisfactory; **M**=Marginal; **U**=Unsatisfactory

SECTION K: Soil Stabilization

Criteria		Cond	ition*	Comments	
		S	М	U	Commonts
Topsoil and stockpiles					
With vegetation					
With mulch					
Sediment control installed at toe of slope					
Revegetation					
Temporary seeding and mulch applied to idle areas					
Minimum of 4 inches topsoil applied under permanent seedings					

^{*} **NA**=Not Applicable; **S**=Satisfactory; **M**=Marginal; **U**=Unsatisfactory

SECTION L: Sediment Control Practices

Criteria		Cond	ition*	Comments	
o none	NA	S	М	U	Commonts
Stabilized construction entrance installation					
Drainage prevents ponding					
Stone removes mud from vehicles					
All traffic uses the entrance					

^{*} **NA**=Not Applicable; **S**=Satisfactory; **M**=Marginal; **U**=Unsatisfactory

SECTION L continued on next page

SECTION L: Sediment Control Practices (con't)

Criteria		Cond	ition*	Comments	
ontona	NA	S	М	U	Comments
Silt fence installation					
On contour and 10' from toe of slope					
Not across conveyance channels					
End stakes wrapped together at joints					
Fabric is buried min. 6"					
Posts are stable, fabric is tight and not damaged					
Sediment accumulation (note % of design capacity in comments)					
Storm drain inlet protection					
Drainage area is less than 1 acre					
Sediment accumulation (note % of design capacity in comments)					
Excavated drop inlet protection					
- 900 cu. ft. per acre of disturbed land					
- 2:1 side slopes					
Stone and block drop inlet protection					
- Concrete blocks installed lengthwise					
- Wire screen placed between #3 crushed stone and concrete blocks					
Filter fabric drop inlet protection					
- 2"x4" frame					
- Posts (stable; spaced max. 3' apart)					
 Fabric (undamaged; embedded 1' to 1.5' below ground; stapled to frame/posts at max. spacing of 8") 					
Curb drop inlet protection					
- 2"x4" frame					
Continuous wire mesh across throat (30" min. width, 4' longer than throat) shaped and nailed to 2"x4" weir					
- Weir nailed to 2"x4" spacers (9" long, 6' max. apart)					
 Placed across inlet and secured by 2"x4" anchors, extending 2' across top of inlet, held in place by weights 					
Temporary sediment trap installation					
Geotextile fabric placed beneath rock fill					
Sediment accumulation (note % of design capacity in comments)					
Temporary sediment basin installation					
Side slopes stabilized with seed or mulch					
Structure flushed and surface restored upon removal of facility					
Sediment accumulation (note % of design capacity in comments)					

^{*} **NA**=Not Applicable; **S**=Satisfactory; **M**=Marginal; **U**=Unsatisfactory

SECTION M: Self-Monitoring	210	V	Al-	0
Criteria	NA	Yes	No	Comments
Inspections occur at least every 7 calendar days				
Inspections occur at within 24 hours of any storm event of 0.5" or greater				
Effectiveness of erosion and sediment control practices is evaluated at time inspection and documented	of \square			
Inspection reports maintained in log book at site and are available for review	w 🗆			
Sediment is removed from traps/ponds when design capacity is reduced by	50%			
Site inspections are being performed by a qualified inspector				
Reports are properly signed/certified				
SECTION O: Overall Inspection Rating				
☐ Satisfactory ☐ Ma	rginal			Unsatisfactory
Form Completed By:				
Name (print): Signature:				Date:

NASSAU COUNTY PHASE II STORM WATER MANAGEMENT PROGRAM MINIMUM CONTROL MEASURE 3: ILLICIT DISCHARGE DETECTION AND ELIMINATION (IDDE)

CHECKLIST FOR CONCRETE TRUCK WASHOUT INSPECTION

Inspected By: Date:								
Site:								
Site Contact:								
Truck Identification:								
Truck Owner:	,	Truck Operator:						
Description			Diagram					
Briefly describe the concrete truck washout system and method of waste disposal:	Draw diagrastreams, etc.		area and indicate site boundar	ries, storm drains,				
waste disposal.	streams, etc.							
	Inspect							
Washout performed in designated area:		Satisfactory	☐ Unsatisfactory	☐ Not Applicable				
Sediment prevented from entering storm drain system, streams, open dit	tches, or street		Unsatisfactory	☐ Not Applicable				
Washout area properly maintained, emptied as necessary:		Satisfactory	Unsatisfactory	☐ Not Applicable				
Proper disposal of concrete waste:		Satisfactory	Unsatisfactory	☐ Not Applicable				
Wet/dry concrete materials stored under cover and away from drainage:		☐ Satisfactory	☐ Unsatisfactory	☐ Not Applicable				
Corrective measures needed:								
Comments/Notes:								
Comments/Notes.								
Form Completed By:								
Name (print):			Date:					
Signature:								

NASSAU COUNTY PHASE II STORM WATER MANAGEMENT PROGRAM MINIMUM CONTROL MEASURE 3: ILLICIT DISCHARGE DETECTION AND ELIMINATION (IDDE)

CHECKLIST FOR LEAKING TRUCK INSPECTION

Inspected By:			Date:	Time:
Location:				
Lane: Left Center Direction Right Eastbook		☐ Northbound ☐ Southb	ound Westbound	
Description of Truck:				
License Plate Number:	State:	:		
Truck Owner:	Truck	COperator:		
DOT Placard Present: Yes No	Placa	rd ID Number:		
If Yes, identify type:				
Driver Information (Name, address, phone):				
Description of Leak		D 1' (4 1 1 1' (' 1	Diagram	1 1' 1
Rate: Trickle Moderate Substantial		Draw diagram of truck indicating leadrains, etc.	k and area impacted by leak inc	luding roadway, storm
Frequency:	ent			
Impacted Area(s): Check all that apply				
☐ Roadway Surface ☐ Catch Basin ☐ Stream				
☐ Earthen Material ☐ Other: (Grass, so	oil, etc.)			
Comments/Notes:				
		Actions		
☐ Notified driver; truck stopped and leak attended to.				
☐ Notified driver; truck refused to stop.		Polic	e notification made:	Yes No
Unable to notify driver. Yes No			Police notifica	tion made:
☐ Unable to obtain truck information. ☐ No			Police notification made:	Yes
☐ No truck/source observed; only impacts of leak observ	red.	Police notification	on made: Yes	□ No
Other:				
Comments/Notes:				
Form Completed By:				
Name (print):			Date:	
Name (print).				

NASSAU COUNTY PHASE II STORM WATER MANAGEMENT PROGRAM MINIMUM CONTROL MEASURE 4: CONSTRUCTION SITE STORM WATER RUNOFF CONTROL

PROCEDURE/CHECKLIST FOR CONSTRUCTION SITE INSPECTION AFTER PROJECT COMPLETION

INTRODUCTION: Site Inspections

Prior to inspecting a construction site, the inspector should review the latest update copy of the SWPPP. He/she should become familiar with the site plans and as built construction drawings and details.

When entering a site to perform an inspection, the inspector should first identify himself, present appropriate identification and explain the purpose of the inspection (routine, response to a complaint, verification of a violation). The inspector should speak with the person in charge – the owner or manager at the site and ask to have that person accompany them on the inspection. The inspector should also ask to see copies of any previous inspections of the site that were conducted by the municipality or by certified inspectors engaged by the project applicant to assure that the applicant is complying with the terms of the SWPPP.

The inspector should walk through the site noting the installation (or lack of) permanent stabilization measures and whether any sediment is leaving the site and, if possible, identify the source from which that sediment may be coming. If sediment is leaving the site, the inspector should go far enough downstream, if possible, to determine the extent of the damage.

The inspector should note that the BMPs that were listed/shown in the SWPPP and accompanying plans have been installed. If any of the control practices that were

installed in accordance with the approved SWPPP have failed, the inspector should bring this to the attention of the licensed/certified professional who prepared the plan. When an inspection shows the approved SWPPP to be ineffective in eliminating or minimizing pollutants from onsite sources or eliminating discharges that cause a substantial visible contrast to natural conditions, the inspector must inform the owner of the site or his responsible agent of their duty to amend the SWPPP. Note also any controls that appear to require maintenance.

Before leaving the site, the inspector should review the items noted as needing correction or modification with the person in charge and ask how they intend to correct the problem and what they estimate the time frame/deadline will be for making the correction. The Inspector shall prepare a written report summarizing the inspection results. The report should list and describe any problems found at the inspection. While he should not endorse specific products to solve these problems since the responsibility for implementing a workable solution to a compliance problem should be placed on the site owner, he might refer the person in charge to the appropriate section of the NYSDEC's "Blue Book". A copy of the inspector's report must be added to the site log book.

SECTION A: Site Information

Permit No.:	Date of Inspection:	Time of Inspection:			
Project Name:	Weather Conditions:				
Site Location:	Date of Last Inspection:				
Contact at Site:	Title:				
Phone No.:	e-mail:				

SECTION B: Owner Information

Name:	e-mail:
Phone No.:	Fax No.:
Address:	

SECTION C: General Contractor's Information

Name:	e-mail:
Phone No.:	Fax No.:
Address:	

SECTION D: Engineer's Inic)rmation							
Name:		e-mail:						
Phone No.: Fax No.:								
Address:								
SECTION E: Site Inspection								
Observations			NA	Yes	No	Con	nments	
Temporary construction phase erosion and sediment control measures removed		oved						
Records of maintenance and repair of storm water facilities available								
Records up-to-date								
Regular maintenance schedule for all erosion and sediment control measures								
All BMPs installed as shown on plans submitted with SWPPP								
Stormwater samples taken on a regular basis								
SECTION E. Darmanant Ros	t Managament Control Structures			•				
SECTION F: Permanent Best Management Control Structures Structures Installed and Location:			Condition					
(<u>S</u> atisfactory, <u>M</u> arginal, <u>U</u> nsatisfa			S	М	U	Con	nments	
SECTION G: Sampling (if ap	mlicable)							
Samples obtained at:	☐ Discharges ☐ Surface Waters	☐ Gro	undwater	☐ Dra	inage Con	trol Facilities		
Samples show visible signs of:		/Grease	Tur		Other:			
Comments:								
SECTION H: Additional Cor	nments/Notes							
SECTION I: Overall Inspecti	ion Rating							
☐ Satisfactory					☐ Unsatisfactory			
E C L/JP								
Form Completed By:	Ciamatura						Data	
Name (print): Signature:							Date:	